

# Pears Building construction look-ahead

## Week commencing 4 June 2018

Piling work to start.

Concrete deliveries throughout the week via Rowland Hill St (RHS) – approx a load an hour

Removal of muck from site via RHS – approx a load an hour.

Pile cage deliveries every other day to RHS.

Erection of steel gantry section along heart attack and stroke centre (HAS) road by crane from site.



Piling



Concrete deliveries



Muck away



Pile cage delivery

## Week commencing 11 June

Piling works continue.

Concrete deliveries throughout the week via RHS – approx a load an hour.

Removal of muck from site via RHS – approx a load an hour.

Pile cage deliveries every other day to RHS.

Installation of cabins along HAS road – a delivery every 15 minutes via Pond St entrance.

Drainage connection to main sewer (within site).

Erection of scaffold staircase to new accommodation.



Sewer Connection

## Week commencing: 18 June

Piling works continue.

Concrete deliveries throughout the week via RHS – approx a load an hour.

Removal of muck from site via RHS – approx a load an hour.

Pile cage deliveries every other day to RHS.

Installation of furniture – a delivery every 15 minutes via Pond St entrance.

Drainage connection to main sewer (within site).



Cabin Delivery



Cabin Set-up

Picture taken 2 minutes ago

Royal Free Hospital / Camera 1

Piling in Progress

Muck away in progress

Erection of steel gantry in progress

Provided by [Regenology](#)

