

Pears Building – upcoming works

w/c 2 July 2018

- Contiguous piling works to lower piling area
- Concrete deliveries and muck away from site, about a load an hour, via Rowland Hill St (RHS)
- Pile cages delivered via RHS every other day
- Drainage works: installation of heading and attenuation tank (to control flow of water into sewers)
- Construction project team to be installed in new units
- Removal of temporary cabins adjacent to RHS

w/c 9 July

- Contiguous piling works to lower piling area
- Concrete deliveries and muck away from site, about a load an hour, via Rowland Hill St (RHS)
- Pile cages delivered via RHS every other day
- Installation of cabins along heart attack and stroke (HAS) road – a delivery every 15 mins via main entrance
- Cropping of piles and installation of capping beam
- Drainage works continue – installation of manholes and backfilling
- Removal of temporary site cabins
- Hoarding works to HAS road and RHS

w/c 16 July

- Demobilisation of piling plant
- Continuation of pile cropping and beam capping
- Bulk excavation starts
- Erection of hoarding/gates to HAS road entrance

If you become aware of an urgent operational issue concerning the construction, please contact Willmott Dixon immediately on 07704 260779 (weekdays) or 08457 335533 out of hours. For any other enquiries concerning the project, please contact rf.pearsinfo@nhs.net.